



IMG\_0419.JPG  
 Temporary west wall. Drilling final lift.  
 3/29/2010

IMG\_0423.JPG  
 Tieback from Keck wall encountered during excavation.  
 3/29/2010



IMG\_0446.JPG  
 Shotcrete placement at west wall. 629 SF.  
 3/29/2010

IMG\_0455.JPG  
 Shotcrete completed at West wall and North wall.  
 3/29/2010



IMG\_0466.JPG  
Export operation continues. 345 loading. Daily load count (87).  
3/30/2010



IMG\_0474.JPG  
Shotcrete placement of final layer. 1,156 SF.  
3/30/2010



IMG\_0480.JPG  
Site. Looking North.  
3/30/2010



IMG\_0503.JPG  
Drill Tech cleaning up site.  
3/31/2010



IMG\_0506.JPG  
Site. Looking East.  
3/31/2010



IMG\_0507.JPG  
Site. Looking East.  
3/31/2010