



03/22/2010 12:46



03/22/2010 12:56

IMG_0232.JPG
 330 excavator cutting neat line wall face. Row 8 East Wall.
 3/22/2010

IMG_0235.JPG
 Grout placement for test nail voids.
 3/22/2010



03/22/2010 15:30



03/23/2010 07:40

IMG_0245.JPG
 Drilling with DR20 drill rig at Row 8. (39) total holes drilled.
 3/22/2010

IMG_0260.JPG
 330 cutting neat line wall face at Row 4 (Northwest corner).
 3/23/2010



IMG_0269.JPG
 Grout placement east wall Row 8. (39) total holes grouted.
 3/23/2010



IMG_0279.JPG
 Primary layer shotcrete at East wall Row 8. 1,009 SF.
 3/23/2010



IMG_0294.JPG
 Drilling at Row 9. (35) total holes drilled.
 3/24/2010



IMG_0299.JPG
 Grout placement East wall Row 9. (27) total holes grouted.
 3/24/2010



03/24/2010 11:40



03/24/2010 13:45

IMG_0302.JPG
Shotcrete placement at temporary west wall.
3/24/2010

IMG_0308.JPG
Shotcrete placement at West wall & North wall. 700 SF.
3/24/2010



03/25/2010 08:56



03/25/2010 14:17

IMG_0336.JPG
Grout at bottom of wall Row 9. (25) total holes grouted.
3/25/2010

IMG_0352.JPG
Final layer shotcrete East wall Rows 7/8/9.
3/25/2010



IMG_0360.JPG
 Final layer shotcrete East wall Rows 7/8/9.
 3/25/2010



IMG_0366.JPG
 Cutting neat line wall face Northwest corner of site. Bottom of wall.
 3/26/2010



IMG_0389.JPG
 Drilling continues at South wall Row 1.
 3/26/2010



IMG_0399.JPG
 Shotcrete at temporary west wall Rows 1/2. 125 SF.
 3/26/2010



IMG_0401.JPG
Northwest corner of site.
3/26/2010



IMG_0403.JPG
South Wall.
3/26/2010



IMG_0404.JPG
Site. Looking East.
3/26/2010