IMG_3788.JPG
1-345 loading trucks. 1-345 cutting wall face.
2/16/2010

IMG_3789.JPG
Grout Row 2 #119. (28) total holes grouted.
2/16/2010

IMG_3801.JPG
345 cutting wall face. Row 4 Sta. 1+00 to 2+25.
2/16/2010

IMG_3803.JPG
2-345's loading trucks. Daily load count 118.
2/16/2010

IMG_3824.JPG
345 loading trucks near southeast corner. Daily load count 217.
2/17/2010

IMG_3826.JPG
Klemm drill rig. Row 4 Nail 39. (31) total holes drilled.
2/17/2010

IMG_3858.JPG
2-345's loading trucks. Daily load count 238.
2/18/2010

IMG_3862.JPG
Grouting Nails. Row 4 (30) total holes.
2/18/2010

IMG_3879.JPG
Final shotcrete layer. Rows 1/2 1+68 - 3+05. 1,713 SF.
2/18/2010

IMG_3880.JPG
Primary 4" Shotcrete. Row 4 0+20 - 2+15. 1,190 SF.
2/18/2010

IMG_3881.JPG
Drilling Row 4 near corner Sta. 3+10. (17) total holes drilled.
2/18/2010

IMG_3896.JPG
Excavation for Row 5.
2/19/2010

IMG_3900.JPG
Excavation for Row 5.
2/19/2010

IMG_3904.JPG
Inserting nails Row 4. Grouted (18) total holes.
2/19/2010

IMG_3909.JPG
Shotcrete placement. Final layer 0+23 to 1+75. 1,292 SF
2/19/2010

IMG_3915.JPG
2-345's loading trucks. Daily load count 235.
2/19/2010

IMG_3918.JPG
2-345's loading trucks. Daily load count 235
2/19/2010

IMG_3920.JPG
Site. Looking West.
2/19/2010